BRUHATH BANGALORE MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

NAME OF WORK: Removal of debris near S.T.P plant JP PARK ,Ward No: 17.

Name of the agency:	Sri.K.R.Govindraju.
Bill No :	1st and Final Bill.

MEASUREMENT SHEET

Item No : 1 — Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical.

Measurement Recorded on:- 13.07.21

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
Proposed Old Age Home Site, JP PARK									
Qty Vide from Topographic Survey Report Enclosed .								11875.46	
							Total Qty	**11875.46**	
							Qty Paid on This Bill	**11875.46**	

Item No : 2 — Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
Proposed Old Age Home Site, JP PARK									
Exsiting Secondary Drain	Cum	4	30.00			0.60	0.90	64.80	
	Cum	1	25.00			0.60	0.90	13.50	
	Cum	1	30.00			0.60	0.90	16.20	
							Total Qty	**94.50**	
							Qty Limited to	**87.00**	
							Qty Paid on This Bill	**87.00**	

AEE(P)-2 RRN

EE (P) R.R.N

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
Item No : 3	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH 100/ Chapter 1. KSRRB m100-4.1. Cost of Haulage Excluding Loading and Unloading.								
Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
Proposed Old Age Home Site, JP PARK									
Qty Vide Same as item NO.01								11875.46	
							Total Qty	**11875.46**	
							Qty Paid on This Bill	**87.00**	

Contractor

Assistant Engineer(P) 13/7/21
RR Nagara,BBMP

Assistant Exe Engineer(P) 13.07.21
Project RR Nagara,BBMP

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-07
Bruhat Bengaluru Mahanagara Palike

AEE(P)-2 RRN

Scanned by TapScanner